

July 1, 1957 100 Perry St.

#25205

Marguerite Lussier
N.W. Cor. Belleville Ave. & Grenier
St.

Please install 3/4" City Meter &
3/4" Copper service to supply bungalow. Lay with
drain.

Measure of 3/4" Stop:

N x N line Grenier Street	23.1
E x W " Belleville Avenue	7.1
N x S " House	2.9

Main to line 18 ft.

Laid with drain

Work done August 5, 1957

(over)

42 ft. of 3/4" copper tubing type K, soft.....	\$ 23.10
Labor.....	\$ 17.70
1-3/4" corporation, fig. 438 - Red Hed.....	\$
1-3/4" cop. to cop. stop, fig. 415 - R. H.....	\$
1 C. I. stop box, complete.....	\$
Carting.....	2.--
Tapping machine use.....	3.--