

48

July 16, 1957

17 Atlantic St.

#25212

William Rhodes Jr.

N.S. Hudson St., E X Fort St.

..... Please install 3/4" City Meter &
3/4" copper service to supply bungalow. Main
to be extended. \$.50 AGREEMENT Lay with drain

Measure of 3/4" Stop:

E x E line Fort Street	323.0
S x N " Hudson Street	3.7
W x E " House	2.9

Laid with drain

Work done July 15, 1957

Connected to main: July 22, 1957

(over)

58½ ft. of 3/4" copper tubing type R, soft.....	\$	32.18
Labor.....	\$	15.84
1-3/4" corporation, fig. 438 - Red Hed.....	\$	
1-3/4" cop. to cop. stop, fig. 415 - R. H.....	\$	
1-3/4" C. I. stop box, complete.....	\$	
Certing.....	\$	2.--
Tapping machine use.....	\$	3.--
1-3/4" cop. to cop. epig., A-1525.....	\$	