

July 26, 1957

38 Butler St.

#25224

Raoul Langevin

N.S. Hudson St., W X Brock Ave.

Please install 3/4" City Meter & 3/4"
copper service to supply Bungalow. Lay with drain

Measure of 3/4" Stop:

E x E line Point Street	33.7
-------------------------	------

S x N " Hudson Street	8.0
-----------------------	-----

W x E " House	13.1
---------------	------

Laid with drain

Work done August 14, 1957

Main to line 30 ft.

(over)

52 ft. of 3/4" copper tubing type K, soft.....	\$ 28.60
Labor.....	35.28
1-3/4" Corporation, fig. 438 - Red Hed.....	\$
1-3/4" Cop. to cop. stop, fig. 415 - R. H.....	\$
1 C. I. stop box, complete.....	\$
Carting.....	2.—
Tapping machine use.....	3.—
Compressor use.....	3.—
1 street cut: 3' x 2' Pen. Mac.....	\$