

(401 Main St.,
Fairhaven, Mass.)

August 8, 1957

#25232 Normand L. Gobeil
W. S. Bartlett St., N x Ludlow St.

Please install ^{3/4"} 1" City Meter and ^{3/4"} 1"
Copper service to supply bungalow.
Main extension applied for. Street line
only. 25¢

Measure of 3/4" Stop:

S x S line Westland Street	93.5
E x W " Bartlett Street	8.0
S x E " House	2.2

Laid with drain

Main is 18 ft. E x W line

Work done September 19, 1957

(over)

18 ft. of 3/4" copper tubing type K, soft.....	\$ 9.36
Labor.....	4.32
1-3/4" corporation, fig. 438 - Red Hed.....	\$
1-3/4" cop. to cop. stop, fig. 415 - Red Hed..	\$
1 C. I. stop box, complete.....	\$
Carting.....	2.00
Tapping machine use.....	2.00
Bulldozer use.....	2.50

Owner supplied & laid 22 ft. of 3/4" copper
 Water Dept. supplied & laid 18 ft. of 3/4" copper