

Aug. 19, 1957

442 Brook Ave.

25237

Mary G. Mahoney

N.E. Cor. Caroline & Robeson Sts.

Please install $3/4$ " City Meter &
 $3/4$ " Copper service to supply bungalow. Will
notify when ready.

Measure of $3/4$ " Stop:

E x E line Caroline Street	41.1
S x N " Robeson Street	6.7
W x E " House	6.4

Main is 26 ft. N x S line

Work done August 22, 1957

(over)

87 ft. of 3/4" copper tubing type K, soft.....	\$ 47.85
Labor.....	\$ 45.19
1-3/4" Corporation, fig. 438 - Red Hed.....	\$
1-3/4" Cop. to cop. stop, fig. 415 - R. H.....	\$
1 C. I. stop box, complete.....	\$
Carting.....	\$ 2.—
Tapping machine use.....	\$ 3.—
Compressor use.....	\$ 6.—
1-3/4" cop. to cop. cplg., A-1525.....	\$
1 street cut: 4' x 2' & 4' x 2' Warrenite.....	\$
1 sidewalk cut: 4' x 2' cement.....	\$