

78 JONES ST. 284 England St.
25244 George E. Lagesse
N.S. England St., W X Mt. Pleasant
Please install 1" City Meter &
1" Copper service to supply garage.

Measure of 1" Stop:

W x W line Mt. Pleasant Street 736.7

S x N " England Street 8.0

E x E "2 Building (garage) 28.9

Main is 37 ft. S x N line

Work done August 23, 1957

Owner supplied 80 ft. of 1" copper from (over)
meter inside bldg. to a point 80 ft. from
meter.

60 ft. of 1" copper tubing type K, soft.....	\$ 40.80
labor.....	\$ 3.48
1-6"x1" H-10527 Mueller Double Strap Clamp.....	\$
1-1" Corporation, fig. 438 - Red Hed.....	\$
1-1" Cop. to cop. stop, fig. 415 - R. H.....	\$
1 C. I. stop box, complete.....	\$
Carting.....	2.00
Tapping machine use.....	5.00

6" MAIN IN ENGLAND ST.

STOP BOX

6"x1" SADDLE
29 ft. of 1" COPPER
28 FT.

2 FT.

GARAGE

2