

1566 Acushnet Ave.

Aug. 27, 1957

#25246

Edward S. Roderick

S.S. Belair St., W X Acushnet Ave.

Please install $3/4$ " City Meter &
 $3/4$ " Copper Service to supply bungalow. Lay
with drain.

Measure of $3/4$ " copper stop:

W x W line Acushnet Ave.

348.3

N x S " Belair St.

7.4

E x W " House

8.9

Laid with drain

Main is $18\frac{1}{2}$ ft. N x S line

Work done September 3, 1957

(over)

35½ ft. of 3/4" copper tubing type K, soft.....	10.53
Labor.....	14.40
1-3/4" corporation, fig. 438 - Red Hed.....	\$
1-3/4" cop. to cop. stop, fig. 435 - R. H.....	\$
1 C. I. stop box, complete.....	\$
Carting.....	\$ 2.—
Tapping machine use.....	\$ 3.—