

102 Ashley Blvd.

Aug. 29, 1957

25247

Arthur E. Parent

W.S. Plympton St., N X Dawson St.

Please install 1" City Meter & 1"

Copper service to supply bungalow. Main to be
extended. \$.50 Agreement. Lay with drain

Measure of 1" Stop:

N x N line Dawson Street	199.6
E x W " Plympton Street	7.4
N x S " House	1.6

Laid with drain

Main is 18 ft. E x W line

Work done May 22, 1958

(over)

41 ft. of 1" copper tubing type K, soft.....	\$ 26.65
Labor.....	\$ 11.16
1-1" corporation, fig. 438 - Red Hed.....	\$
1-1" cop. to cop. stop, fig. 415 - R. H.....	\$
1 C. I. stop box, complete.....	\$
Carting.....	\$ 2.—
Tapping machine use.....	\$ 5.—
Compressor use.....	\$ 1.50
Loader use.....	\$ 10.50