

#33

126 Shawmut Ave.

Aug. 29, 1957

25248

George S. Theberge

N.S. Hudson St., E X Fort St.

Please install $3/4$ " City Meter & $3/4$ "
Cooper service to supply cottage, on existing
main, lay with drain. \$.50 Agreement

Measure of $3/4$ " stop:

W x W line Rodney French Blvd. (E)	378.0
------------------------------------	-------

S x N " Hudson Street	4.7
-----------------------	-----

W x E " House	5.7
---------------	-----

Main is 31 ft. S x N line

Laid with drain

Work done September 5, 1957

(over)

65 ft. of 3/4" copper tubing type K, soft.....	\$	35.75
Labor.....	\$	18.00
1-3/4" corporation, fig. 438 - Red Hed.....	\$	
1-3/4" cop. to cop. stop, fig. 415 - Red Hed....	\$	
1 C. I. stop box, complete.....	\$	
Carting.....	\$	2.00
Tapping machine use.....	\$	3.00