

347 Margaret St.

Sept. 6, 1957

#25254 Claire S. Oliveira
W.S. Margaret St., N x Aquidneck St.

Please install 3/4" City Meter &
3/4" Copper service to supply bungalow.
Main to be extended. Lay with drain.

50¢ AGREEMENT. 20¢ AGREEMENT.
Measure of 3/4" Stop:

N x N line Aquidneck Street	253.1
E x W " Margaret Street	8.0
S x N " House	8.5

Main is 18 ft. E x W line
Partly laid with drain
Work done October 15, 1957

(over)

48 ft. of 3/4" copper tubing type K, soft.....	\$ 24.96
Labor.....	5.09
1-3/4" corporation, fig. 438 - Red Hed.....	
1-3/4" cop. to cop. stop, fig. 415 - Red Hed..	\$
1 C. I. stop box, complete.....	\$
Carting.....	\$ 2.00
Tapping machine use.....	\$ 3.00
Motocrane use.....	\$ 4.27