

177 No. Second St.

Sept. 12, 1957

#25257

Pine & Hoffman, *Inc.*

W.S.#671 Acushnet Ave., N x
Pearl St.

Please install 3/4" City Meter &
3/4" Copper service to supply store and
warehouse.

Measure of 3/4" stop:

S x S line Seneca Street 28.4

W x W " Acushnet Avenue 2.6

N x S " Building 27.5

Main is 14 ft. E x W line

Tap is 2 ft. south from stop box

Work done September 25, 26 & 27, 1957

(over)

60 ft. of 3/4" copper tubing type K, soft.....	\$ 31.20
*Labor.....	\$180.35
1-3/4" corporation, fig. 438 - Red Hed.....	\$
1-3/4" cop. to cop. stop, fig. 415 - Red Hed..	\$
1-C. I. stop box, complete.....	\$
*Carting.....	\$ 15.--
Tapping machine use.....	\$ 3.--
*Compressor use.....	\$ 30.--
*Pump use.....	\$ 16.--
*Supervision.....	\$ 50.10

*Also includes charges for installing 6" fire supply service #25272. Both service were laid in the same trench.

Note: The sewer prevented the stop box from being installed in the sidewalk.