

509 Rivet St.

Sept. 16, 1957

#25262 Thomas H. Perry
N.3.Westbrook St., W x Rockdale Ave.

Please install 1" City Meter & 1"
Copper service to supply bungalow. Lay with
drain. On existing main. 20¢ AGREEMENT.
Measure of 1" Stop:

W x W line Rockdale Avenue	224.2
S x N " Westbrook Street	7.6
W x E " House	15.4

Laid with drain

Main is 32 ft. S x N line

Work done September 24, 1957

(over)

64 ft. of 1" copper tubing type A, soft.....	\$	41.60
Labor.....	\$	18.97
1-1" corporation, fig. 438 - Red Hed.....	\$	
1-1" cop. to cop. stop, fig. 415 - Red Hed....	\$	
1 C. I. stop box, complete.....	\$	
Carting.....	\$	2.—
Tapping machine use.....	\$	5.—
Bulldozer use.....	\$	5.—
Compressor use.....	\$	3.—
1 street cut: 4' x 2' Warrenite.....	\$	