

38 Butler St.

Sept. 17, 1957

#25264 Elizabeth Langevin
S.S. Portland St., W x Brock Ave.

Please install 3/4" City Meter &
3/4" Copper service to supply bungalow.
Lay with drain.

Measure of 3/4" Stop:

W x W line Brock Avenue	331.9
N x S " Portland Street	5.5
W x E " House	15.3

Laid with drain

Main is 14 ft. W x E line

Work done September 18, 1957

(over)

36 ft. of 3/4" copper tubing type K, soft.....	\$ 18.72
Labor.....	\$ 6.72
1-3/4" corporation, fig. 438 - Red Hed.....	\$
1-3/4" cop. to cop. stop, fig. 415 - Red Hed.....	\$
1 C. I. stop box, complete.....	\$
Carting.....	\$ 2.-
Tapping machine use.....	\$