

1047 Churchill St.

Sept. 26, 1957

#25270

John M. Vickers

N.S. Churchill St., W x Bartlett St.

Please install $3/4$ " City Meter &
 $3/4$ " Copper service to supply cottage.

Taker will dig trench & notify when ready.
On existing main. 50¢ AGREEMENT.

Measure of $3/4$ " stop:

W x W line Bartlett Street	188.2
S x N " Churchill Street	9.3
W x E " House	1.7

Main is 32 ft. S x N line

Work done October 4 & 18, 1957

(over)

Tap is 2 ft. east from the stop box

62 ft. of 3/4" copper tubing type K, soft.....	\$ 32.24
Labor.....	\$ 20.81
1-3/4" corporation, fig. 438 - Red Hed.....	\$
1-3/4" cop. to cop. stop, fig. 415 - Red Hed..	\$
1 C. I. stop box, complete.....	\$
Carting.....	\$ 4.--
Tapping machine use.....	\$ 3.--
Compressor use.....	\$ 1.50
Expenses	