

318 Hemlock St.

Oct. 15, 1957

#25279 Manuel Sylvia
N.S.Nemasket St., E x Rockdale Ave.

Please install 1" City Meter & 1"
Copper service to supply bungalow. Will
notify when ready.

Measure of 1" Stop:

E x E line Rockdale Avenue	121.5
S x N " Nemasket Street	8.0
E x W " House	3.0

Main is 32 ft. S x N line

Work done October 25, 1957

(over)

45 ft. of 1" copper tubing type K, soft.....	\$ 29.25
Labor.....	\$ 23.28
1-1" corporation, fig. 436 $\frac{1}{2}$ Red Red.....	\$
1-1" cop. to cop. stop, fig. 415 - Red Red....	\$
1 C. I. stop box, complete.....	\$
Carting.....	\$ 2.00
Tapping machine use.....	\$ 5.00
Motocrane use.....	\$ 30.00
1 street cut: 18' x 3' Oil and Tar - not good paving.....	\$