

514 Ashley Blvd.

Oct. 17, 1957

#25282 Mary G. Ambrosio
N.S. Menton St., E x Ashley Blvd.

Please install $3/4$ " City Meter &
 $3/4$ " Copper service to supply house. On
existing main. Lay with drain. 20¢ AGREEMENT.
(House moved here from 161 Davis St.)

Measure of $3/4$ " stop:

E x E line Ashley Blvd.	132.8
S x N " Menton Street	8.0
E x W " House	14.2

Main is 32 ft. S x N line

Laid with drain

Work done October 24, 1957

(over)

50 ft. of 3/4" copper tubing type , soft.....	26.--
Labor.....	33.20
1-3/4" corporation, fig. 438 - Red Hed.....	
1-3/4" cop. to cop. stop, fig. 415 - Red Hed.....	
1-C. I. stop box, complete.....	
Carting.....	2.--
Tapping machine use.....	3.--
Compressor use.....	3.--