

143 Clara St.

Oct. 18, 1957

#25283

Frederick Wood

S.S. Portland St., W x Rod. Fr. Blvd. (E)

Please install $3/4$ " City Meter &
 $3/4$ " Copper service to supply bungalow. Main
to be extended less than 50'.

Measure of $3/4$ " Stop:

W x W line Rodney French Blvd. (E)	350.6
------------------------------------	-------

N x S " Portland Street	5.0
-------------------------	-----

W x E " House	15.7
---------------	------

Laid with drain

Work done October 28, 1957

Main is 14 ft. N x S line

(over)

Connected to main: November 21, 1957

42½ ft. of 3/4" copper tubing type K, soft....	\$ 22.10
Labor.....	\$ 15.34
1-3/4" corporation, fig. 438 - Red Hed.....	\$
1-3/4" cop. to cop. stop, fig. 415 - Red Hed..	\$
1 C. I. stop box, complete.....	\$
Carting.....	\$ 2.—
Tapping machine use.....	\$ 3.—