

217 Carroll St.

Oct. 22, 1957

#25285 Ernest Montrond
S.S.#106 Union St., E x So. Second St.

Please install 3/4" City Meter &
3/4" Copper service to supply building.
Replaces Ser. #1011 to be removed.

Measure of 3/4" stop:

E x E line So. Second Street	48.7
N x S " Union Street	7.2
E x W " Building	6.4

Main is 14ft. N x S line

Work done October 23, 1957

(over)

20 ft. of 3/4" copper tubing type K, soft.....	\$ 10.40
Labor.....	30.96
1-3/4" corporation, fig. 438 - Red Hed.....	\$
1-3/4" cop. to cop. stop, fig. 415 - Red Hed.	\$
1 C. I. stop box, top (only).....	\$
Carting.....	2.—
Tapping machine use.....	3.—
Compressor use.....	6.—
1 street cut: 5' x 2' Hanson Pavement & Con.	\$