

P.O.Box 54

Oct. 22, 1957

#25286 Manuel Silver et al
N.S.Huntington Ave., W x Brownell Ave

Please install 3/4" City Meter &
3/4" Copper service to supply cottage. Lay
with drain.

Measure of 3/4" stop:

W x W line Brownell Ave.	159.3
S x N " Huntington Ave.	7.9
E x W " House	5.0

Laid with drain

Main is 32 ft. S x N line

Work done October 25, 1957

(over)

60 ft. of 3/4" copper tubing typ a K, soft....	\$ 31.20
Labor.....	\$ 28.72
1-3/4" corporation, fig. 438 - Red Hed.....	\$
1-3/4" cop. to cop. stop, fig. 415 - Red Hed..	\$
1 C. I. stop box, complete.....	\$
Carting.....	\$ 2.--
Tapping machine use.....	\$ 3.--
Compressor use.....	\$ 3.--
1 street cut: 4' x 2' Warrenite.....	\$