

1013 Victoria St.

Oct. 25, 1957

#25290 Arthur F. Hood
S.W. Cor. Rochambeau & Wood St.

Please install $3/4"$ City Meter & $3/4"$
Copper service to supply bungalow. Main to
be extended. 50% AGREEMENT.

Measure of $3/4"$ stop:

S x S line Wood Street	27.5
E x W " Rochambeau Street	8.0
S x N " House	1.5

Main is 18 ft. E x W line
Work done November 13, 1957

(over)

44 ft. of 3/4" copper tubing type K, soft...	\$ 22.88
Labor.....	\$ 10.41
1-3/4" corporation, fig. 438 - Red Hed.....	\$
1-3/4" cop. to cop. stop, fig. 415 - R. H.....	\$
1 C. I. stop box, complete.....	\$
Carting.....	\$ 2.-
Tapping machine use.....	\$ 3.-
Motocrane use.....	\$ 14.55