

27 Ashley Blvd.

Oct. 31, 1957

#25295 Joseph B. Grossman, 2nd
S.E. Cor. Alva & Fairmount St.

Please install $3/4$ " City Meter &
 $3/4$ " Copper service to supply bungalow.
Main to be extended. 50¢ AGREEMENT.
Measure of $3/4$ " stop:

S x S line Fairmount Street	40.5	
W x E " Alva Street	6.6	
S x N " House	18.0	(over)

Main is 31 ft. W x E line

Work done Nov. 18, 1957; completed: Nov. 25, 1957

Tap is 4 ft. south from the stop box

6		
54 ft. of 3/4" copper tubing type K, soft.....	\$	29.12
Labor.....	\$	10.32
1-3/4" corporation, fig. 438 - Red Hed.....	\$	
1-3/4" cop. to cop. stop, fig. 415 - Red Hed..	\$	
1 C. I. stop box, complete.....	\$	
Carting.....	\$	2.--
1-3/4" machine use cop. to cop. cplg., A-1525.....	\$	3.--