

27 Ashley Blvd.

Oct. 31, 1957

#25296 Joseph B. Grossman, 2nd  
N.E. Cor. Alva & Fairmount St.

Please install 3/4" City Meter &  
3/4" Copper service to supply bungalow.  
Main to be extended. 50% AGREEMENT.  
Measure of 3/4" Stop:

|                             |      |
|-----------------------------|------|
| N x N line Fairmount Street | 31.0 |
| W x E " Alva Street         | 5.0  |
| N x S " House               | 2.8  |

Laid with drain

Main is 31 ft. W x E line

Work done November 25, 1957

(over)

|                                                |          |
|------------------------------------------------|----------|
| 53 ft. of 3/4" copper tubing type K, soft..... | \$ 27.56 |
| Labor.....                                     | \$ 11.22 |
| 1-3/4" copper stop, fig. 415 - Red Hed.....    | \$       |
| 1-3/4" corporation, fig. 438 - Red Hed.....    | \$       |
| 1 C. I. stop box, complete.....                | \$       |
| Carting.....                                   | 2.--     |
| Tapping machine use.....                       | 3.--     |
| Bulldozer use.....                             | 2.50     |