

27 Ashley Blvd.

Oct. 31, 1957

#25298 Joseph B. Grossman, 2nd
E.S. Alva St., N x Fairmount St.

Please install $3/4$ " City Meter &
 $3/4$ " Copper service to supply bungalow. Main
to be extended. 50% AGREEMENT.

Measure of $3/4$ " Stop:

N x N line Fairmount Street	188.8
W x E " Alva Street.	5.0
N x S " House	9.8

Line Service

Main is 31 ft. W x E line

Work done November 29, 1957

(over)

31 ft. of 3/4" copper tubing type K, soft.....	\$ 16.12
Labor.....	\$ 11.07
1-3/4" corporation, fig. 438 - Red Hed.....	\$
1-3/4" cop. to cop. stop, fig. 415 - R. H.....	\$
1 C. I. stop box, complete.....	\$
Carting.....	\$ 2.00
Tapping machine use.....	\$ 3.00
Motocrane use.....	\$ 12.15
Bulldozer use.....	\$ 2.50

28 ft. extended from property line to inside
cellar by owner's plumber - Insp.
by J. Barboza Nov. 19, 1959