

27 Ashley Blvd.

Oct. 31, 1957

#25299 Joseph B. Grossman, 2nd
E.S. Alva St., N x Fairmount St.

Please install 3/4" City Meter &
3/4" Copper service to supply bungalow. Main
to be extended. 50% AGREEMENT.

Measure of 3/4" stop:

N x N line Fairmount Street	257.5
W x E " Alva Street	5.0
N x S " House	21.0

Line Service

Main is 31 ft. W x E line Alva St.

Work done November 29, 1957

(over)

31 ft. of 3/4" copper tubing type K, soft.....	\$ 16.12
Labor.....	11.07
1-3/4" corporation, fig. 438 - Red Hed.....	
1-3/4" cop. to cop. stop, fig. 415 - R. H.....	
1 C. I. stop box, complete.....	
Carting.....	2.--
Tapping machine use.....	3.--
Motocrane use.....	12.15
Bulldozer use.....	2.50

21 ft. of 3/4" copper tubing type K, soft was extended from property line to inside cellar. by owner's plumber November 2, 1959 - Insp. by L. Rapozo