

971 Belleville Ave.

Nov. 4, 1957

#25302 Herman Obidzinski
E.S. Morris St., Nx Pontiac St.

Please install 1" City Meter & 1"
Copper service to supply bungalow. Main to
be extended. Will notify when ready. Box
on taker's land. 50¢ AGREEMENT.

Measure of 1" stop:

N x N line Pontiac Street	33.5
W x E " Morris Street	8.0
S x S " House	56.8

Main is 32 ft. W x E line
WORK DONE November 6, 1957

(over)

60 ft. of 1" copper tubing type K, soft.....	\$	39.17
Labor	\$	10.17
1-1" corporation, fig. 438 - Red Hed.....	\$	
1-1" cop. to cop. stop, fig. 415 - Red Hed...	\$	
1 C. I. stop box, complete.....	\$	
Carting.....	\$	2.-
Tapping machine use.....	\$	5.-
Motocrane use.....	\$	26.55

MORRIS ST
6" MAIN

MAIN PIPE WAS
extended 8/14/59

23' of 1" copper
32' of 1" copper

CURB STOP

5 FT. INSIDE PROPERTY

N

