

#101

321 Winter St.
Hyannis, Mass.

Nov. 4, 1957

#25303 Frank Lawrence
N.S. Seymour St., E x Brock Ave.

Please install $3/4"$ City Meter &
 $3/4"$ Copper service to supply bungalow.
Lay with drain.

Measure of $3/4"$ stop:

E x E line Brock Avenue	127.2
S x N " Seymour Street	5.0
E x W " House	14.2

Work done November 20, 1957

Main is 31 ft. S x N line

(over)

58 ft. of 3/4" copper tubing type K, soft.....	\$ 30.16
Labor.....	\$ 10.97
1-3/4" corporation, fig. 438 - Red Hed.....	\$
1-3/4" cop. to cop. stop, fig. 415 - R. H.....	\$
1 G. I. stop box, complete.....	\$
Carting.....	2.00
Tapping machine use.....	3.00
Motocrane use.....	8.75
Bulldozer use.....	2.50