

Drift Road

Nov. 6, 1957

#25306

Winston S. Chase
E.S. Alva St., S x Fairmount St.

Please install 3/4" City Meter &
3/4" Copper service to supply bungalow.
Main to be extended. 50¢ AGREEMENT.

Measure of 3/4" Stop:

S x S line Fairmount Street	126.0
W x E " Alva Street	5.0
N x S " House	4.0

Main is 31 ft. W x E line

Work done November 26 & December 2, 1957
Laid with drain

(over)

50 ft. of 3/4" copper tubing type K, soft.....	\$ 26.--
Labor.....	\$ 11.94
1-3/4" corporation, fig. 438 - Red Hed.....	\$
1-3/4" cop. to cop. stop, fig. 415 - R. H.....	\$
1 C. I. stop box, complete.....	\$
Carting.....	\$ 2.--
Tapping machine use.....	\$ 3.--
Motocrane use.....	\$ 3.--
Rolladozer use.....	\$ 2.--