

57 Jarry St.

Nov. 12, 1957

#25307

Elphege J. Gamache

N.E. Cor. Pine Grove & Armsby St.

Please install $3/4$ " City Meter &
 $3/4$ " Copper service to supply cottage.
On existing main. 50¢ AGREEMENT.

Measure of $3/4$ " stop:

E x E line Pine Grove Street	35.0
S x N " Armsby Street	8.0
W x E " House	13.8

Main is 32 ft. S x N line

Work done November 12, 1957

(over)

48 ft. of 3/4" copper tubing type K, soft.....	\$	24.96
Labor.....	\$	23.28
1-3/4" corporation, fig. 438 - Red Hed.....	\$	
1-3/4" cop. to cop. stop, fig. 415 - Red Hed....	\$	
1 C. I. stop box, complete.....	\$	
Carting.....	\$	2.--
Tapping machine use.....	\$	3.--
Motocrane use..	\$	30.--