

66 Rounds St.

Nov. 18, 1957

#25311 Clarence Oliver
N.W.Cor. Jenny Lind & Grant St.

Please install 1" City Meter &
1" Copper service to supply bungalow.
Lay with drain.

Measure of 1" Stop:

W x W line Jenny Lind Street	24.5
S x W " Grant Street	7.9
W x E " House	9.3

Main is 32 ft. S x N line

Laid with drain

Work done November 22, 1957

(over)

55 ft. of 1" copper tubing type K, soft.....	\$ 35.75
Labor.....	\$ 19.08
1-1" corporation, fig. 438 - Red Hed.....	\$
1-1" cop. to cop. stop, fig. 415 - Red Hed.....	\$
1 C. I. stop box, complete.....	\$
Carting.....	\$ 2.--
Tapping machine use.....	\$ 5.--
Compressor use.....	\$ 1.50
1 street cut: 4' x 2' Pen. Mac.....	\$