

71 Briggs St.

Dec. 3, 1957

#25320

Roberta M. Fernandes
N.E.Cor. John & Westbrook Sts.

Please install 1" City Meter & 1"
copper service to supply bungalow. Lay with
drain.

Measure of 1" Stop:

N x N line Westbrook Street	75.1
W x E " John Street	8.0
S x N " House	1.0

Laid with drain

Main is 32 ft. W x E line

Work done December 30, 1957

(over)

32 ft. of 1" copper tubing type K, soft.....	\$ 20.80
Labor.....	\$ 27.10
1-1" corporation, fig. 438 - Red Hed.....	\$
1-1" cop. to cop. stop, fig. 415 - R. H.....	\$
1 C. I. stop box, complete.....	\$
Carting.....	\$ 2.--
Tapping machine use.....	\$ 5.--
Compressor use.....	\$ 3.--
Loader use.....	\$ 7.--

1-1" cop. to cop cplg. A-1552.....\$

The owner supplied & installed 38 ft. of 1" copper from the property line to inside the house.