

188 Osborn St.

Dec. 26, 1957

#25325

Antone J. Fernandes

N.S. Westbrook St., W x Rockdale Ave.

Please install 1" City Meter & 1"
Copper service to supply bungalow. On existing
main. Lay with drain.

Measure of 1" stop:

W x W line Rockdale Avenue	324.6
S x N " Westbrook Street	7.9
W x E " House	30.0

Laid with drain

Main is 32 ft. S x N line

Work done December 31, 1957

(over)

75 ft. of 1" copper tubing type K, soft.....	\$	48.75
Labor.....	\$	24.24
1-1" corporation, fig. 438 - Red Hed.....	\$	
1-1" cop. to cop. stop, fig. 415 - R. H.....	\$	
1 C. I. stop box, complete.....	\$	
Carting.....	\$	2.--
Tapping machine use.....	\$	5.--
Compressor use.....	\$	3.--
Loader use.....	\$	7.--
1 street cut: 4' x 2' Pen. Mac.....	\$	
1-1" x 1" cop. to cop. cplg., A-1552.....	\$	