

133 Butler St.

Jan. 3, 1958

#25327 George Bonneau
E.S.Brock Ave., N x Apponegansett St.

Please install 3/4" City Meter &
3/4" Copper service to supply bungalow. Lay
with drain.

Measure of 3/4" Stop:

S x S line Oaklawn Street	40.7
W x E " Brock Avenue	8.0
N x N " House	2.1

Main is 65 ft. W x E line

Laid with Drain

Work done January 27 & 28, 1958

(over)

100 ft. of 3/4" copper tubing type K, soft....	\$ 52.--
Labor.....	\$ 14.75
1-3/4" corporation, fig. 438 - Red Hed.....	\$
1-3/4" copper to cop. stop, fig. 415 - R. H..	\$
1 C. I. stop box, complete.....	\$
1-3/4" cop. to cop. cplg., A-1525.....	\$
Carting.....	\$ 4.--
Tapping machine use.....	\$ 3.--