

84 Spring St., Fairhaven

Jan. 6, 1958

#25328

Paul Sicard

W.S. Acushnet Ave., S x Wood St.

Please install 1" City Meter & 1"
Copper service to supply dental clinic. Lay
with drain.

Measure of 1" Stop:

W x W line Acushnet Avenue	43.5
N x S " Wood Street	7.5
E x W " House	4.3

Laid with drain - Main is 14 ft. N x S line

Work done January 7, 1958

(over)

66 ft. of 1" copper tubing type K, soft.....	\$ 42.90
Labor.....	\$ 22.56
1-1" corporation, fig. 438 - Red Hed.....	\$
1-1" cop. to cop. stop, fig. 415 - R. H.....	\$
1 C. I. stop box, complete.....	\$
Carting.....	\$ 2.--
Tapping machine use.....	\$ 5.--
Loader use.....	\$ 7.--