

Feb. 17, 1958

36 Nye Ave.,
Acushnet, Mass.

#25338 Joseph P. Nunes Jr.
S.W. Cor. #119 Shirley & Upton St.

Please install ^{3/4"} 1" City Meter & ^{3/4"} 1"
Copper service to supply bungalow. Main to be
extended 50' or less. Lay with drain. - from
curb stop to inside cellar (only).

Measure of 3/4" stop:

S x S line Upton Street	44.5
E x W " Shirley Street	8.0
N x S " House	9.5

Laid with drain from curb stop to inside cellar (only)

Main is 18 ft. E x W line

Work done March 7, 1958

(over)

18 ft. of 3/4" copper tubing type 2, soft.....	9.36
Labor.....	5.19
1-3/4" corporation, fig. 438 - Red Rod.....	
1-3/4" cop. to cop. stop, fig. 415 - R. H.....	
1 C. I. stop box, complete.....	
Carting.....	2.—
Tapping machine use.....	3.—
Motocrane use.....	3.17

The owner supplied & laid 26 ft. of 3/4" copper tubing from the property line to inside the cellar.