

224 Belleville Rd.

March 17, 1958

#25348

Frank Almeida Jr.

W.S.Morris St., S x Ludlow St.

Please install 3/4" City Meter &
3/4" Copper service to supply garden lot.
Box on taker's land. Will notify when ready.

Measure of 3/4" Stop:

S x S line Ludlow Street	106.4
E x W " Morris Street	5.5
S x N " meter pit	2.2

Main is 18 ft. E x W line

Work done April 21, 1958

(over)

25½ ft. of 3/4" copper tubing type K, soft....	\$ 13.26
Labor.....	\$ 16.92
1-3/4" corporation, fig. 438 - Red Hed.....	\$
1-3/4" cop. to cop. stop, fig. 415 - R. H.....	\$
1 C. I. stop box, complete.....	\$
Carting.....	\$ 2.--
Loader use.....	\$ 14.--
Compressor use.....	\$ 1.50
1 street cut: 98 x 2' Blacktop.....	\$
Tapping machine use.....	\$ 3.--