

200 Princeton St.

April 28, 1958

#25360

Arthur Gauthier

N.E. Cor. Montrose St., & Adelaide St.

Please install $3/4$ " City Meter & $3/4$ "
Copper service to supply bungalow. Lay with
drain.

Measure of $3/4$ " stop:

E x E line Adelaide St.	48.3
S x N " Montrose St.	8.0
W x E " House	2.3

Laid with drain

Main is 30 ft. S x N line

Work done May 16, 1958

(over)

46 ft. of 3/4" copper tubing type K, soft.....	\$ 23.92
Labor.....	\$ 16.38
1-3/4" corporation, fig. 438 - Red Hed.....	\$
1-3/4" cop. to cop. stop, fig. 415 - R. H.....	\$
1 C. I. stop box, complete.....	\$
Carting.....	\$ 2.—
Tapping machine use.....	\$ 3.—
Loader use.....	\$ 7.—
Compressor use.....	\$ 4.50
1 street cut: 4' x2' Warrenite.....	\$