

c/o Vincent Fernandes.
271 Rockdale Ave.

27
28

May 22, 1958

#25370

Ida Fernandes

N.S.Stowell St., E x Field St.

Please install 3/4" City Meter &
3/4" Copper service to supply cottage. Lay
with drain. House moved here from So.Dartmouth.

Measure of 3/4" Stop:

E x E line Field St.	228.9
S x N " Stowell St.	6.9
W x E " House	15.6

Laid with drain

Main is 26 ft. S x N line

Work done October 28, 1958

(over)

70 ft. of 3/4" copper tubing type K, soft.....	\$ 38.50
Labor.....	\$ 21.79
1-3/4" corporation, fig. 438 - Red Hed.....	\$
1-3/4" cop. to cop. stop, fig. 415 - R. H.....	\$
1 C. I. stop box, complete.....	\$
Carting.....	2.—
Tapping machine use.....	3.—
Compressor use.....	6.—
Loader use.....	7.—
1 street cut: 5' x 2' Warrenite.....	\$