

94 Hillman St.

May 27, 1958

#25374 Mrs. Albert Laflamme
S. S. #94 Hillman St.;, W. x Hill St.

Please install 1" City Meter and 1"
Copper service to supply 6 a. t. house.
Replaces 5/8" service #3711, to be
removed.

Measure of 1" stop:

E x E line Thomas Street	79.3
N x S " Hillman Street	6.8
W x E " House	7.5

Main is 14 ft. N x S line

Work done May 28, 1958

(over)

27 ft. of 1" copper tubing type K, soft.....	\$ 17.55
Labor.....	\$ 38.63
1-1" corporation, fig. 438 - Red Hed.....	\$
1-1" cop. to cop. stop, fig. 415 - Red Hed....	\$
1 C. I. stop box bottom (only).....	\$
Carting.....	\$ 2.--
Tapping machine use.....	\$ 5.--
Compressor use.....	\$ 6.--
1 street cut: 5' x 2 1/2' Bit. Mac.....	\$
1 sidewalk cut: 4' x 2' cement.....	\$