

3001 Acushnet Ave.

June 6, 1958

#25380

Pedro San Juan

E.S. Church St., N x Holyoke St.

Please install 1" City Meter & 1"  
Copper service to supply trailers(2). Box on  
taker's land. Owner will notify when ready.

Measure of 1" Stop:

N x N line Lynn St.

1227.4

W x E " Church St.

8.7

S x center third hydrant

from Lynn St.

118.5

Main is 39 ft. W x E line

Work done August 5, 1958

(over)

S x S line Trailer  
W x W " Meter Box

26.4  
10.0

|                                              |    |       |
|----------------------------------------------|----|-------|
| 44 ft. of 1" copper tubing type K, soft..... | \$ | 28.60 |
| Labor.....                                   | \$ | 33.48 |
| 1-1" corporation, fig. 438 - Red Had.....    | \$ |       |
| 1-1" cop. te cop. stop, fig. 425 - R. H..... | \$ |       |
| 1 C. I. stop box, complete.....              | \$ |       |
| Carting.....                                 | \$ | 2.--  |
| Tapping machine use.....                     | \$ | 5.--  |
| Compressor use.....                          | \$ | 3.--  |
| Loader use.....                              | \$ | 21.-- |
| 1 street cut: 20' x 2' Tar & Stone.....      | \$ |       |

1227  
 858  
 369

Service Repaired  
818 Church Street

25360

September 15, 1960

|                           |                       |      |
|---------------------------|-----------------------|------|
| Installed 2nd. curb stop: | W x E line Church St. | 5.8  |
|                           | S x S line Trailer    | 26.2 |
|                           | W x W line Meter Box  | 7.0  |
|                           | N x S " Meter Box     | 1.2  |

1-1" copper stop

The old stop is 4 ft. W x the new stop

Stock supplied and installed by Contractors,

Campanella and Gardi

Work done while widening Church Street

