

4022 Acushnet Ave.
June 16, 1958

#25385-C Richard Wilson
E.S. #4022 Acushnet Ave., S x
Braley Rd.

Please install $3/4$ " City Meter &
 $3/4$ " Copper service to supply bungalow.
Connection from service #14825 (which supplies
#4006 Acushnet Ave.) ~~Connection to be made by~~
~~owner.~~ Will notify when ready.

Measure of $3/4$ " Stop:

(sketch)

S x S line Braley Road	98.1
W x E " Acushnet Avenue	7.5
N x N " #4006 Acushnet Avenue	44.6

Work done June 20, 1958

(over)

16 ft. of 3/4" copper tubing type K, soft....	\$ 3.32
Labor.....	\$ 14.40
2-3/4" cop. to cop. stops, fig. 415 - R. H..	\$
1-3/4"x3/4"x3/4" cop. tee, A-1536.....	\$
1 C. I. stop box, complete.....	\$
2 lbs. wiping solder.....	\$ 2.40
Certing.....	\$ 2.—

