

286 Collette St.

June 26, 1958

#25392

Roger E. Soucy

N. S. Buchanan St., W x Mt.
Pleasant St.

Please install 3/4" City Meter
and 3/4" Copper service to supply
bungalow. Lay with drain.

Measure of 3/4" Stop:

E x E line Highland St.	226.8
S x N " Buchanan St.	10.8
E x W " House	21.8

Laid with drain

Main is 36 ft. S x N line

Work done August 28, 1958

(over)

62 ft. of 3/4" copper tubing type K, soft.....	\$ 32.24
Labor.....	\$ 28.50
1-3/4" corporation, fig. 438 - Red Hed.....	\$
1-3/4" cop. to cop. stop, fig. 415 - R. H.....	\$
1 C. I. stop box, complete.....	\$
Carting.....	\$ 2.--
Tapping machine use.....	\$ 3.--
Compressor use.....	\$ 6.--
1 street cut: 5' x 2' Warrenite.....	\$
Loader use.....	\$ 3.50