

159 Allord St.
June 30, 1958

#25394 Joseph A. Coutinho, Jr.
E. S. Wildwood Rd., S. x Samoset St.

Please install 1" City Meter and 1"
Copper service to supply bungalow.
On existing main. Lay with drain. 20¢

Measure of 1" Stop:

S x S line Phillips Road	340.0
W x E " Wildwood Road	4.7
N x S " House	2.4

Laid with drain

Main is 22 ft. W x E line

Work done July 11, 1958

(over)

51 ft. of 1" copper tubing type K, soft.....	\$ 33.15
Labor.....	\$ 24.85
1-1" Corporation, fig. 438 - Red Hed.....	\$
1-1" cop. to cop. stop, fig. 415 - Red Hed.....	\$
1 C. I. stop box, complete.....	\$
Carting.....	\$ 2.--
Tapping machine use.....	\$ 5.--
Loader use.....	\$ 10.50