

188 Collette St.
June 30, 1958

#25395 Therese Boutin
S. S. Joyce St., W x Wildwood Rd.

Please install $3/4$ " City Meter and
 $3/4$ " Copper service to supply bungalow.
Will notify when ready.

Measure of $3/4$ " Stop:

W x W line Wildwood Road	166.2
N x S " Joyce St.	8.2
E x W " House	3.0

Main is 18 ft. N x S line
Work done August 5, 1958

(over)

41 ft. of 3/4" copper tubing type K, soft.....	\$	21.32
Labor.....	\$	42.72
1-3/4" corporation, fig. 438 - Red Hed.....	\$	
1-3/4" cop. to cop. stop, fig. 415 - R. H.....	\$	
1 C. I. stop box, complete.....	\$	
Carting.....	\$	2.00
Tapping machine use.....	\$	3.00
Compressor use.....	\$	7.50
1 street cut: 4 1/2" x 2" tarred stone.....	\$	