

166 William St.

July 17, 1958

#25403 N.B. School Dept. (Sargent Field)
S.S. Parker St., Ex Hunter St.

Please install 2" Taker's Meter & 2"
Copper service to supply athletics field.
Box on taker's land. Will notify when ready.

Measure of 2" Gate:

E x E line Hunter St.	355.1
N x S " Parker St.	15.8

Work done July 22, 1958

(over)

25 ft. of 2" copper tubing type K, soft.....	38.75
Labor.....	54.84
1-2" Tapping gate valve - Darling.....	
1-12" x 12" x 2" Tapping sleeve - A. P. Smith.....	
1-2" cop. to cop. cplg., A-1671.....	
1-2" Gop. to 2" hub caulk. conn., A-7086.....	
1-4" C. I. gate box, complete.....	
12 lbs. leadite.....	
4 1/4 lbs. caulking lead.....	
1 lb. braided jute.....	
Compressor use.....	4.50
Loader use.....	24.50
Carting.....	2.00
Tapping machine use.....	9.00
1 street cut: 8' x 2 1/2' Warrenite.....	
Supervision.....	\$ 8.63