

1120 Almy St.

July 18, 1958

#25405

Arthur Breault

S.S. Almy St., W x Acushnet Ave.

Please install $3/4$ " City Meter &
 $3/4$ " Copper service to supply bungalow.
Will notify when ready. On existing main.

20¢ AGREEMENT.

Measure of $3/4$ " Stop:

W x W line Acushnet Avenue	421.9
N x S " Almy Street	7.5
W x E " House	5.6

Main is 18 ft. N x S line

Work done July 31, 1958

(over)

48 ft. of 3/4" copper tubing type K, soft.....	\$ 24.96
Labor.....	\$ 22.56
1-3/4" corporation, fig. 438 - Red Hed.....	\$
1-3/4" cop. to cop. stop, fig. 415 - R. H.....	\$
1 G. I. stop box, complete.....	\$
Carting.....	\$ 2.-
Tapping machine use.....	\$ 3.-
xx	
xxxxxxxxxx	
Loader use.....	\$ 14.-