

Mark A. Carroll,  
Box 13, Mattapan, Mass.

July 25, 1958

#25407 United States of America Post Office  
W.S.#691-5-9 Pleasant St., between  
Middle & Elm Sts.

Please install 3" Taker's Meter &  
3" Copper service to supply building. Replaces  
C.I. Ser. #15595.

Measure of 3" All Bell Gate Valve:

W x W line Pleasant St. 79.8

S x N " Elm Street 22.8

Main is 14 st. N x S line

Service Pipe is 3'3" below grade

Work done July 28 & 29, 1958

(over)

|                                              |           |
|----------------------------------------------|-----------|
| 38 ft. of 3" copper tubing type K, soft..... | \$ 110.96 |
| 2-3" Cop. to hub caulk. conn. Spec. XH.....  | 24.—      |
| 1-4" " " " " " "                             | 14.—      |
| 1-4"x3" cop. to cop. reducer.....            | 7.94      |
| 1-3" cop. 45° elbow, A-1782.....             |           |
| 1-3" cop. to cop. cplg., A-1775.....         |           |
| 1-3" Darling gate valve, All Bell.....       |           |
| 1-6" C. I. gate box, complete, 200#.....     |           |
| Hair felt and tarpaper.....                  | 33.—      |
| Solder.....                                  | 2.—       |
| 45 lbs. caulking lead.....                   |           |
| 2 lbs. braided jute.....                     |           |
| Compressor use.....                          | 12.—      |
| 1 street cut: 7' x 2' Warrenite.....         |           |
| 1 sidewalk cut: 6' x 4' cement.....          |           |
| Carting.....                                 | 15.—      |
| Gravel.....                                  | 5.—       |
| Cement and sand.....                         | 3.—       |
| Labor.....                                   | 112.44    |
| Supervision.....                             | 34.51     |