

233 Myrtle St.

August 5, 1958

#25412

Lorenzo C. Bourbeau
E.S. Ashley Blvd., N x Brooklawn St.

#672

Please install $3/4$ " City Meter &
 $3/4$ " Copper service to supply bungalow.
Lay with drain.

Measure of $3/4$ " stopp:

N x N line Brooklawn St.	208.6
W x E " Ashley Blvd.	8.6
S x N " House	6.3

Laid with drain

Main is 62 ft. W x E line

Work done August 19, 1958

(over)

80 ft. of 3/4" copper tubing type K, soft.....	\$ 41.60
Labor.....	\$ 62.04
1-3/4" corporation, fig. 438 - Red Hed.....	\$
1-3/4" cop. to cop. stop, fig. 415 - R. H.....	\$
1 C. I. stop box, complete.....	\$
Carting.....	\$ 2.--
Tapping machine use.....	\$ 3.--
Compressor use.....	\$ 9.--
Loader use.....	\$ 7.--
1 street cut: 8' x 2' Warrenite.....	\$