

617 So. Water St.

August 18, 1958

#25421

Oscar Pires

S.W.Cor. Hathaway Rd. & Sunset St.

Please install 1" City Meter & 1"
Copper service to supply bungalow. Will notify
when ready.

Measure of 1" Stop:

W x W line Sunset St.

73.4

N x S " Hathaway Rd.

2.6

E x W " House

17.4

Main is 24 ft. N x S line

Work done August 26, 1958

(over)

55 ft. of 1" copper tubing type K, soft.....	35.75
Labor.....	45.12
1-1" corporation, fig. 438 - Red Hed.....	
1-1" cop. to cop. stop, fig. 415 - R. H.....	
1 C. I. stop box, complete.....	
Carting.....	2.00
Tapping machine use.....	5.00
Compressor use.....	3.00
Loader use.....	14.00
1 street cut: 14' x 2½' Warrenite.....	
1 sidewalk cut: 4' x 3' Blacktop.....	

Sept. 16 - 1958 - McNair (Plumber) extended service ~~west~~ ^{west} ~~terly~~ ^{terly} outside bldg. using 19 Ft. of 1" copper to relocate ~~the~~ meter in other location in cellar. Inspected by Peters & Fernandes