

130 Hawthorn St.

Sept. 2, 1958

#25427

Robert B. MacLeod

#42 Grove St., S.E. Cor. Grove &
Ash St.

Please install 2" City Meter & 2"
Copper service to supply house. To replace
3/4" Ser. #8095. To notify when ready.

Measure of 2" Stop:

E x E line Ash Street	112.3
N x S " Grove Street	12.6
W x E " House	6.3

Main is 1 1/2 ft. N x S line

Work done September 8 & 9, 1958

(over)

Owner supplied & installed 35 ft. of copper from a point
6 ft. inside property line to meter inside cellar.

20 ft. of 2" copper tubing type K, soft.....	\$ 31.--
Labor.....	\$ 70.20
1-6"x6"x2" Tapping sleeve - A. P. Smith.....	\$
1-2" Tapping gate valve - Darling.....	\$
1-4" C. I. Gate Box, complete - 220 lbs.....	\$
1-2" copper to hub caulk. conn., A-7086.....	\$
2-3" C. I. round gate box risers.....	\$
6 lbs. leadite.....	\$
4 1/2 lbs. baulking lead.....	\$
3/4 lb. braided jute.....	\$
1 lb. wiping solder.....	\$
Carting.....	\$ 4.--
Tapping machine use.....	\$ 9.--
Compressor use.....	\$ 9.--
1 street cut: 7' x 2' Warrenite.....	\$
Supervision.....	\$ 28.04