

270 Hathaway Rd. 68

Oct. 20, 1958

#254 54

Elmwood Enterprises Inc. Geo Demakis
W. S. Cornell St., S x Nemasket St.

Please install 1" City Meter &
1" Copper service to supply bungalow. Main
to be extended.

Measure of 1" Stop: To Lot line only

S x S line Nemasket St.

244.9

E x W " Cornell St. (S)

8.0

Main is 18 ft. E x W line

Work done November 14, 1958

1-8"x1" Smith Blair DC-20-7~~1~~ saddle

(over)

installed at tap - Ser. Rep. 12-8-58

18 ft. of 1" copper tubing type K, soft.....	\$ 12.24
Labor	3.36
1-1" corporation, fig. 438 - Red Hed.....	\$
1-1" cop. to cop. stop, fig. 415 - Red Hed.....	\$
1 C. I. stop box, complete.....	\$
Carting.....	2.--
Tapping machine use.....	5.--